

LANDLORD/HOME OWNER GAS SAFETY RECORD
Safety Inspection and reporting carried out in accordance with the Gas Safety (Installation and Use) Regulations 1998.

Certificate Number:

DETAILS OF THE CONTRACTOR		DETAILS OF THE INSTALLATION		DETAILS OF THE CLIENT/LANDLORD	
Trading Title:	Priority Home Service Limited	Installation Address:	Rented Flat 5 Seller's Wheel Arundel Lane Sheffield	Client Address:	West One Accommodation 11 Broomgrove Road Sheffield
Address:	Unit 3 67 Earl Street Sheffield				
	Postcode: S1 4PY		Postcode: S1 4RF		Postcode: S10 2LW
Gas Safe No:	539093	Telephone No:	0330 9991999	Telephone No:	N/A


APPLIANCE DETAILS							
	Location	Appliance Type	Make	Model	Flue Type	Landlord's Appliance	Appliance Inspected
1	Utility	Chb	Vaillant	Ecotec plus 937 4704439	RS	Yes	Yes
2	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4	N/A	N/A	N/A	N/A	N/A	N/A	N/A

INSPECTION DETAILS														
	High Combustion Reading			Low Combustion Reading			Operating Pressure (mbar)	Heat Input (kW/h)	Safety Devices(s) Correct Operation	Ventilation Provision Satisfactory	Visual Condition of Flue and Termination Satisfactory	Flue Performance Test	Appliance Serviced	Appliance Safe To Use
	Ratio	CO ppm	CO2 %	Ratio	CO ppm	CO2 %								
1	0011	113	9.46	Na	Na	Na	Na	37.37	Yes	Yes	Yes	N/A	Yes	Yes
2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

DEFECTS IDENTIFIED			Label and Warning Notice issued	CO ALARM(S)			
1	N/A		No	CO Alarm(s) fitted	YES	CO Alarm(s) tested and satisfactory	NO
2	N/A		N/A				
3	N/A		N/A				
4	N/A		N/A				

SMOKE ALARM(S)			
Smoke Alarm(s) fitted	N/A	Smoke Alarm(s) tested and satisfactory	N/A

Outcome of gas installation pipework visual inspection	Pass	Is the Emergency Control Valve access satisfactory	YES	Outcome of gas tightness test	Pass
Outcome of gas supply pipework visual inspection	Pass	Is the Protective Equipotential bonding satisfactory	YES	NEXT INSPECTION DUE ON OR BEFORE:	01/05/2026

SIGNATURES	Report Issued By: Name:	Rich Baker	Signed:		Date Inspected:	01/05/2025	Gas ID No:	3498362
	Report Received By: Name:		Signed:		Date Received:			

LANDLORD/HOME OWNER GAS SAFETY RECORD CHECK LIST

GUIDANCE FOR RECIPIENT (to be appended to the Certificate)

1. Check with the occupant to ascertain any problems with the gas installation and appliance(s).
2. Check that there is an adequate supply of air to all gas appliances.
3. Check the operation of appliance, control taps, ignition system and any flame supervision devices fitted.
4. Check the flame picture of any burner(s).
5. Check clearances from combustible materials e.g. kitchen cupboards etc.
6. Check the stability of the appliance (including provision of bracket or hook and chain on gas cookers).
7. Check gas installation pipe work and where appropriate any flexible connection(s).
8. Open-flues
 - (a) Check the condition and full route (where practicable) of the flue and, where applicable, the suitability of any terminal/chimney pot fitted.
 - (b) Check the appliance flue connection to any chimney or flue-liner. In the case of a back boiler installation, check all pipe ducts or voids entering the builder's opening including the annular space around any flue liner/flue connection are sealed.
 - (c) Carry out flue flow check.
 - (d) For a gas fire, check and clear the catchment space and check that any dampers have been removed or fixed in the open position.
 - (e) Test the appliance for spillage using any guidance given in the manufacturer's instructions.
9. Room - sealed appliances
 - (a) Check case and sight glass seal on appliance, replace as necessary.
 - (b) Check position of terminal, clearances from corners etc. vegetation and terminal guard fitted as appropriate.
10. Ensure the operating gas pressure or heat input rate or, where necessary, both are correct.
11. Test all controls to ensure satisfactory operation.
12. Test all disturbed gas connections for tightness using leak detection fluid, carry out full gas tightness test if required.
13. Advise the gas user of any defects/further work required or recommend as necessary.